

release W - Witness Point – an insp organis I - Inspection – formal i recorde		Develo Implem	oment: entation:			
complia Responsible Inspectorate (RI) (may be modifi						
PM – Project Manager		Rev 0 1	Date 4th Sep 2010	Details For comments For approval	App'd (MIL)	App'd (Client)
CM – Construction Manager SUP – Supervisor QN – Quality Nominee PQMR – Project Quality Management Repress PSMR – Project Safety Management Repress PEMR – Project Environment Management R	entative					

Grand Piling



Construction Process:							ITP-C.L.P-01			Rev 1	Client Specification
Itom	Dagia Joh Ston	RI	Accortones Criteria	Applicable	Inspection Test		Verification Activity by			Verifying	
Item	Basic Job Step	RI	Acceptance Criteria	Standard	Method	Frequency	SUP	MIL	Client	Records	
1.0	Steel coil inspection	QN	Complies with purchase order requirements $C = \le 0.20\%$ $Si = \le 0.55\%$	AS 3678	Test	Per delivery	Н	н	R	Material Test Cerificates	CLB-SPE-C-024 SKM-STD-C-010
			Mn=≤1.70% P =≤0.040% S =≤0.030%								
			Yield Strength (YS) ≥350MPa Lamellation test passed Elongation 20% min Tensile strength (TS) ≥ 450MPa	AS1710 Level 2							
1.1	Check steel coil dimensions Thickness Width	QN	± 1mm -0mm+35mm	Manufacture Procedure Specification (MPS)	Measure	On-going		W	R	Dimension Record	
2.0	Rolling process	QN	Nil defects	MPS	Visual	On-going		w	I	Inspection Recors	
2.1	Uncoiling	QN		MPS	Visual	On-going		W	I	Inspection Recors	
2.2	Check levelling	QN	Smooth and flat surface	MPS	Visual	On-going		W	I	Inspection Recors	
2.3	Check edge of side trimming	QN	All to have X-shaped groove	MPS	Inspect	Each weld		W	I	Inspection Recors	
2.4	Check forming	QN	Dia,Circumference,Visual	MPS	Measure	Every pile	I	W		Inspection Recors	
2.5	Coil to coil butt weld	QN	WPS	AS1554.1 AWS D1.1 2008	Inspect		I	W	W		CLB-SPE-C-024 SKM-STD-C-010
2.6	Spiral seam weld	QN	WPS	AS1554.1 AWS D1.1 2008	Inspect		I	W	W	WPS and PQR	CLB-SPE-C-024 SKM-STD-C-010

Grand Piling



Construction Process:			DSAW spiral steel piles to		ITP No,:	ITP-C.L.P-01			Rev 1	Client Specification	
Item	Basic Job Step	RI	Acceptance Criteria	Applicable Standard	Inspec Method	tion Test Frequency	Ver QN	rification Activit	y by Client	Verifying Records	
2.7	Cutting	QN	Squareness=< 4mm	MPS	Inspect	On-going		W	Client	Inspection	
3.0	Welding seam test	QN	Yield strength =≥ 350MPa	MPS	Test	each group	Н	w		Records Test records	
4.0	Check for defects- NDT	QN	Welded seam 10% UT / MT Splice welded seam 100% UT / MT	Supply of Piles AS1554.1	UT / MT	Spiral weld - 10%. Seam weld 100%	H	W	R	NDT test reports	CLB-SPE-C-024 SKM-STD-C-010
5.0	Pile shoe material inspection	QN	Complies with purchase order requirements $C = \leq 0.20\%$ $Si = \leq 0.55\%$ $Mn = \leq 1.70\%$ $P = \leq 0.040\%$ $S = \leq 0.030\%$ Yield Strength (YS) \geq 350MPa Lamellation test passed Elongation 20% min Tensile strength (TS) \geq 450MPa	AS 3678 AS1710 Level 2	Test	Per Delivery	H	Н	R	Material Test Certificates	CLB-SPE-C-024 SKM-STD-C-010
5.1	Pile shoe dimension inspection Thickness Circumference Outside Diameter Length	QN	±1.0mm ±1.0mm ±10.0mm ±5.0mm -0.0mm ±20.0mm	MPS	Measure	On-going		W	W	MARKED UP DRAWINGS	
5.2	Pile shoe NDT longitudinal weld inspection	QN	100% UT / MT inspection	AS1554.1	UT / MT	100%	Н	W	R	NDT test reports	CLB-SPE-C-024 SKM-STD-C-010
5.3	Pile shoe splice weld	QN	WPS	AS1554.1 AWS D1.1 2008	Inspect		I	W	W		CLB-SPE-C-024 SKM-STD-C-010
5.4	Pile shoe splice weld NDT inspection	QN	100% UT / MT inspection	AS1554.1	UT / MT	100%	Н	W	R	NDT test reports	CLB-SPE-C-024 SKM-STD-C-010
6.0	Lifting holes		Diameter and position	MPS & drawings	Measure	Every pile	I	W	I	Inspection records	
7.0	Internal / external weld bead	QN	WPS	AS1554.1 AWS D1.1 2008	Inspect	Every pile	1	W	W	WPS	CLB-SPE-C-024 SKM-STD-C-010
3.1	Welding repairs	QN	MPS/WPS	MPS/WPS	Inspect	Every repair	i	W	R	NDT test reports	CLB-SPE-C-024 SKM-STD-C-010
Cons	truction Process:		DSAW spiral steel piles			ITP No,:		ITP-C.L.P-01		Rev 1	Client Specification
9.0	Final acceptance	QN	Circumference: ±10.0mm <u>Outside Diameter</u> : ±5.0mm <u>Thickness</u> : ±10.0mm <u>Length</u> : -0~+∞ <u>Straightness</u> : 0.1% Length Max Sauareness: <4mm		Inspect	Every pile Section	Н	W	W	MARKED UP DRAWINGS	



											The Steel Piling Specialist for Earth
			Deviation from circ arc: ±3.0mm Splice Alignment-Radial: <10.0% of Thickness Splice Alignment-Circumferencial: <3mm Weld Bead Ground Smooth Weld Height: 3.0mm Max and Cross Section <1:4								
10.0	Transfer to coating stock vard	QN	SEE SEPARATE COATING ITP No: ITP-CLB-C-001 Rev1	MPS	Piece count	Every pile	W	W	W	Inspection records	SKM-STD-C-011
11.0	Return from coating	QN	MPS	ISO19840		Every pile		W	W	Inspection records	SKM-STD-C-011
12.0	Handing and storage	QN	Nil damage		Visual	Every pile	W	W	W	Inspection records	
13.0	Manufacturing Data Report	PQMR	Compile all documents according to MDRI				Н	Н	H/R	MDRI	APPEDIX II - MDR
14.0	Delivery	QN					Н	Н	H/R	Release certificate	

Grand Piling